

Prime Consultant CITY OF POMPANO BEACH GO BOND DIRECTOR: HORACIO DANOVICH Kimley » Horn CONSTRUCTION DOCUMENTS (Roadway) & DESIGN DEVELOPMENT (Bridge) URRENT PHASE DESIGN TEAM: **KEITH & ASSOCIATES** \$976,059.00 Construction Manager at Risk: CONSTRUCTION TEAM: BURKHARDT CONSTRUCTION PRE-CONSTRUCTION FEES: \$133,505.00 CONSTRUCTION TEAM: BURKHARDT CONSTRUCTION CONSTRUCTION FEES: BURKHARDT AVAILABLE FUNDS: \$11,022,311.00 APPROVED BUDGET: \$12.131.875.00





Project 19357: Mc Nab Road & Bridge Street Improvements





The project main objectives include replacing the existing functionally obsolete bridge over C-14 on McNab Road and beautifying McNab Road corridor between Federal Highway and South Cypress Creek Road. The project will modernize the area by laying new paving, related drainage improvements. ADA sidewalks, street and pedestrian lighting, landscaping, bus shelters/benches and street furnishings.

(Phase 1)

PROJECT UPDATES

The Pre-design Public Outreach process completed in June 2019. Schematic design was finalized and preliminary plans for the roadway portion of the project prepared in September. Roadway plans were presented at the P&Z Pre-Application Meeting on 11/19/19. On the bridge portion of the project SFWMD provided its permitting criteria including the required water control elevation (CE) for the C-14 canal. This new CE (additional clearance) will cause varying adverse impacts to properties abutting to the bridge and to the approach slopes, driveways and sidewalks. An environmental survey and discussions with National Marine Fisheries Service took place. In December, surveys from property owners south and adjacent to canal were submitted to Coast Guard (USCG) to obtain a determination (bridge elevation and clearance). Response in January 2020 enabled consultant to begin design of the bridge and consider options to mitigate impacts due to higher bridge profile such as adjusting driveways, shifting the bridge alignment, and sub-aqueous crossing once approved by the City. Permitting efforts ongoing with Broward County agencies for roadway plans. Due to the challenges and impacts foreseen for properties adjacent to the bridge, the City has been reviewing maximum possible navigational clearance and financial implications associated with adjacent properties' issues prior to directing the consultant to proceed with design plans for the bridge (substructure, superstructure, approaches). A partnership with Fort Lauderdale will provide resources and benefit residents of the subdivisions south of the Bridge. The 60% CD Roadway plans are completed, pending feedback from FPL lighting design group. Bridge design remains on hold until Consultant submits revised schematic plans for City staff review and preliminary approval of concept. Bridge will be raised 4' to benefit community south of bridge.

PROJECT FORECAST

Submittal for the Bridge plans is not likely before Mid-2021. Coordination with the consultant and the CMAR are ongoing to refine a concept and establish a cost estimate for the project. Preliminary schematic design is targeted for March 2021.

4. Construction Documents (Roadway design)

5. Permitting for Construction

PROJECT SCHEDULE

DESIGN PHASE: Begins May 2019 Ends: February 2021 (This original completion date is tentative)

There are 5 phases before starting construction. 1. Concept Phase

2. Schematic Phase (Bridge Design) 3. Design Development Phase

CONSTRUCTION PHASE: Anticipated Start date: ------End date: --To Be Determined

PROJECT SITE LOCATION













PROPOSED IMPROVEMENTS

EXISTING CONDITIONS





Pedestrian Accommodations

Construction Operations

Landscaping



Structurally Deficient







