


Prime Consultant:	CITY OF POMPANO BEACH GO BOND DIRECTOR:	HORACIO DANOVICH	
	CURRENT PHASE:	CONCEPT DESIGN PHASE	
	DESIGN TEAM:	WEST CONSTRUCTION	FEES: \$1,463,200.00
	CONSTRUCTION TEAM:	WEST CONSTRUCTION	PRE-CONSTRUCTION FEES: \$0.00
	CONSTRUCTION TEAM:	WEST CONSTRUCTION	CONSTRUCTION FEES: TBD
	AVAILABLE FUNDS:		\$0.00
	APPROVED BUDGET:		\$1,430,000.00

PROJECT OBJECTIVES

Enhance public safety on the beach by replacing four (4) older, outdated lifeguard towers and modernizing the existing Ocean Rescue Building. An additional four (4) lifeguard towers were commissioned to be constructed at the same time utilizing CIP funding.

PROJECT UPDATES

Assembly of stations 1 and 6 is still in progress. All 8 stations are expected to be ready and operational by the end of the year (no changes). Awaiting materials delivery. The team met with FDEP and received approval.

PUBLIC OUTREACH MEETING NO 1: 2-May-19

PROJECT FORECAST

Finalize change order contract based on contractor's original proposal. Design fees to be funded with CIP funds. Prepare package to start DRC.

PROJECT SCHEDULE

DESIGN PHASE: Begins October 2018 Ends: August 2020
There are 5 phases before starting construction.


1. Concept Phase	4. Construction Documents
2. Schematic Phase	5. Permitting for Construction
3. Design Development Phase	

CONSTRUCTION PHASE: Anticipated Start date October 2019 - End date September 2021 (Phase 1)

PROJECT SITE LOCATION



EXISTING CONDITIONS



PROPOSED IMPROVEMENTS

- Improvements to the interior of an existing building including but not limited to upgrades to existing bathrooms, locker rooms, meeting rooms, storage, offices, etc.
- **Alternate:** Expansion of building to include a second floor. The second floor addition will be in support of existing Ocean Rescue services.
- This addition will allow the ...

