


Prime Consultant: 	CITY OF POMPANO BEACH GO BOND DIRECTOR:	HORACIO DANOVICH
	CURRENT PHASE:	CONCEPT DESIGN PHASE
	APPROVED BUDGET:	(Phase 1) \$1,463,200

**PROJECT OBJECTIVES**

Enhance public safety on the beach by replacing four (4) older, outdated lifeguard towers and modernizing the existing Ocean Rescue Building. An additional four (4) lifeguard towers were commissioned to be constructed at the same time utilizing CIP funding.

**PROJECT UPDATES**

Assembly of stations 1 and 6 is still in progress. All 8 stations are expected to be ready and operational by the end of the year. The team met with FDEP to discuss the addition of a second floor to the existing structure. A set of plans was submitted for initial review and FDEP conceptually approved the second floor expansion. Team to prepare for DRC and City will work with design team on a change order.

PUBLIC OUTREACH MEETING NO 1: 2-May-19

**PROJECT FORECAST**

Finalize change order contract based on contractor's original proposal. Design fees to be funded with CIP funds. Prepare package to start DRC.

**PROJECT SCHEDULE**

**DESIGN PHASE:** Begins October 2018 Ends: August 2020  
There are 5 phases before starting construction.

1. Concept Phase	4. Construction Documents
2. Schematic Phase	5. Permitting for Construction
3. Design Development Phase	

**CONSTRUCTION PHASE:** Anticipated Start date October 2019 - End date September 2021 (Phase 1)

**PROJECT SITE LOCATION**



**PROPOSED IMPROVEMENTS**

- Improvements to the interior of an existing building including but not limited to upgrades to existing bathrooms, locker rooms, meeting rooms, storage, offices, etc.
- **Alternate:** Expansion of building to include a second floor. The second floor addition will be in support of existing Ocean Rescue services.
- This addition will allow the facility to expand its usability to include a large meeting room.

