

GOB Beach Lifeguard Headquarters Renovation [19-377]

Enhance public safety on the beach by replacing four (4) older, outdated lifeguard towers and modernizing the existing Ocean Rescue Building.

Managing Department: Fire (PS)

Project Manager: Horacio Danovich

Phase: Design

Funding Source

General Capital Fund (302)

Prior Expenditures: \$253.10

FY 2019 \$1,430,000.00

Progress the month of: DD

Staff continues to work with design firms on scope and contract agreement. Preparing Ordinance for approval in February, 2019.

Next Months Goals:

Approve Ordinance.

	Consultant/Contractor	Time Frame	Start Date	End Date	PO#	% Complete
Design						0
Construction						0

Design PO's:

Construction PO's:

Supports Strategic Plan Initiative:

Strategy	Goal	Initiative
Superior Capacity	1.0 Energy	1.2. Retro-fit existing facilities as appropriate
Superior Capacity	6.0 Growth Capacity	6.1. Ensure capacity for growth in public safety services