

Stormwater - Bay Drive Neighborhood [18-328]

This project area consists of a residential neighborhood, which is bounded by Robbins Road to the south, by North Riverside Drive to the north, by A1A to the west and Bay Drive to the east. The existing stormwater system within the study area consists of the FDOT system along US A1A and a City system along Bay Drive with an existing outfall discharging directly to the Hillsboro Inlet. The City has received extensive complaints from residents in this area about flooding within the neighborhood roadways.

Managing Department: Utilities (WS or SW)

Project Manager: Tammy Good

Phase: Design

Funding Source

Stormwater Utility Capital Fund (425)

Prior Expenditures: \$83,000.50

FY 2019 \$164,531.00

Progress the month of: March, 2019

Team continues to prepare design plans for permitting. A redline review of the 30% plans were conducted and sent to the design consultant for revisions.

Next Months Goals:

Continue with design.

	Consultant/Contractor	Time Frame	Start Date	End Date	PO#	% Complete
Design	Keith & Associates					40
Construction	TBD					0

Design PO's:

Construction PO's:

Supports Strategic Plan Initiative:

Strategy	Goal	Initiative
Superior Capacity	8.0 Ocean Rise	8.1. Prepare for long term impacts of ocean rise
Quality and Affordable Services	1.0 Safety	1.6. Improve stormwater disposal and treatment process